

REPORT TO:		Cabinet	
DATE:		05 August 2026	
PORTFOLIO		Councillor Vanessa Alexander – Resources & Council Operations	
REPORT AUTHOR:		Amanda Fox – Interim Head of Finance Martin Dyson – Executive Director of Resources	
TITLE OF REPORT:		Capital Programme Monitoring 2026/27 – 2028/29 - Quarter 1 Update to 30th June 2026	
EXEMPT REPORT:	No		
KEY DECISION:	No	If yes, date of publication:	

1. **Purpose of the Report**

- 1.1. The purpose of this report is to provide an update on the delivery and financial performance of the capital programme as at Quarter 1 (Q1) of 2026/27, highlighting progress against budget, identifying any variances, risks or slippage, and forecasting the expected outturn. It supports effective decision-making, ensures transparency and accountability, and informs any necessary adjustments to project timelines, funding allocations, or future financial planning.

2. **Recommendations**

- 1.2. That Cabinet note the financial position of the Capital Budget at Q1 of the 2026/27 financial year, as shown in Appendix 2.
- 1.3. That Cabinet approve the in-year addition to the Capital Programme of £0.679m of capital projects, as shown in Appendix 1.
- 1.4. That Cabinet approve the rephasing of the capital programme and approve the slippage of £25.923m of expenditure into 2027/2028.

3. **2026/27 Capital Budget**


- 1.5. The Capital Budget for 2026/27 is year one of the Capital Programme 2026/27 – 2028/29.
- 1.6. At the Council meeting on the 26th of February 2026, Members approved a capital budget for 2026/27 of £7.860m plus further late additions of £0.175m (for Sports Initiatives and Oswaldtwistle Civic Theatre) totalling £8.035m.

- 1.7. A further £36.230m was added to this budget from rephased capital projects carried forward from 2025/26. Of this, £32.716m related to major projects, such as the Market Development schemes for Accrington town centre and Huncoat Garden Village
- 1.8. Ad hoc budget adjustments have reduced the Capital programme by £0.197m. Of which, £0.195m was removed from the Capital Programme relating to Leeds Liverpool Canal Cycle Path which will now no longer progress.
- 1.9. This report requests a further £0.679m to be added to the Capital Programme at Q1. £0.255m relates to Playground Refurbishment schemes at Higham Play area (£155k) and Burnley Road CLM (£100k) which will be funded from external grant. £0.150m will be spent on Brookside Accessibility Works which will be funded from earmarked reserves . There is also an offset (£0.274m) relating to lower spend on various schemes
- 1.10. Details of all in-year budget adjustments can be found in Appendix 1.
- 1.11. Therefore, the Capital Budget for 2026/27 now totals £44.747m, as shown in Table 1 below:
- 1.12. Table 1 – Capital Budget 2026/27 Reconciliation:

Capital Budget 2026/27	Amounts £'000
Budget Approvals (Council Feb-26)	8,035
Slippage b/f from 2025/26	36,230
Budget Adjustments in Year	(197)
Schemes Recommended for Approval (QTR1)	679
Approved Capital Programme 2026/2027	44,747
Less Slippage to 2027/2028	(25,923)
Proposed Capital Budget 2026/27	18,824

- 1.13. A more detailed set of tables showing movements by service area can be found in Appendix 2.
- 1.14. The proposed financing of the Capital Budget of £44.747m for 2026/27 is shown in Chart 1 below:

CAPITAL PROGRAMME 2026-27 - FINANCING (£'000)



3.11. The current capital programme of £47.747m, including rephasing into future years is shown in the table below:

Table 2 - Capital Programme by Service Area

Programme Area - Budgets	Proposed Capital Budget 2026/27 £'000	Proposed Capital Budget 2027/28 £'000	Proposed Capital Budget 2028/29 £'000	Proposed Capital Programme £'000
Community Projects	566	-	-	566
Housing Improvement Programme	1,694	-	-	1,694
Huncoat Garden Village	3,500	22,762	-	26,262
IT Projects	216	-	-	216
Leisure Estate Investment	288	300	-	588
Recreation & Sport	525	-	-	525
Market Development Works	7,054	2,000	-	9,054
Operational Buildings	1,670	629	-	2,299
Parks & Open Spaces	1,846	232	-	2,078
Planned Asset Improvements	315	-	-	315
UK Shared Prosperity Fund	41	-	-	41
Vehicles & Equipment	1,109	-	-	1,109
Total Approved Capital Spend Budgets	18,824	25,923	-	44,747

- 3.12 The £25.923m rephased into the 2027/28 budget, is mainly due to natural slippage of capital projects, or where projects have not commenced due to the absence of funding. Subject to Cabinet approval, these projects will be rephased to subsequent years.
- 3.13 The largest area of estimated slippage relates to the Huncoat Garden Village project. Initial estimates propose that £22.762m of budget will be slipped into next year in line with the revised grant funding agreement with Homes England.
- 3.14 A further £2m of estimated slippage relates to the match funding required at Market Chambers. The Heritage Lottery bid for the delivery stage is now scheduled for November 2026 with a decision expected around March 2027
- 3.15 Wilsons Playing Fields Sport Pitch Drainage £0.300m. The Council is liaising with Hyndburn Leisure to develop a scheme which is now scheduled for summer 2027.
- 3.16 A further £0.628m of slippage relates to operational buildings. £0.418m is for external improvements at Accrington Town Hall, this work cannot start until the market cabins have been removed. This work is expected to commence in February 2027. A further £0.210m relates to works at Oswaldtwistle Civic Theatre with a detailed schedule of works is still to be agreed.
- 3.17 The governments has awarded £0.270m of additional grant funding to the Council to be spent on parks within the Accrington area. This funding must be spent by 31st March 2028. Due to the priority of other Pride in Place park schemes that must be completed in 2026/27, it is now planned that £230k of this grant work will be spent in 2027/28.

4 2026/27 Capital Budget – Q1 Forecast Outturn

- 4.1 As of 30th June 2026, actual and committed expenditure totals £3.412m, representing 18.12% of the rephased 2026/27 budget of £18.824m. Table 3 below shows the committed expenditure and forecasted outturn by service area.
- 4.2 As shown in the table above, £25.923m of budget has been rephased into 2027/2028, to reflect forecast expenditure in future years.
- 4.3 The rephased capital budget for 2026/27 is shown in the table below with a more detailed breakdown shown in Appendix 1.
- 4.4 A summary of the new additions approved at Council in February 2026, together with new schemes approved in year and proposed known slippage to 2027/28 are shown in Appendix 2.

4.5 Table 3 - 2026/27 Capital Budget – Q1 Forecast Outturn:

Programme Area - Budgets	Proposed Capital Budget 2026/27 £'000	Actuals & Commitments - Q1 £'000	Forecast Spend for the Remainder of the Year £'000	Forecast Outturn for the Year £'000	Forecast Variance £'000
Community Projects	566	-1	567	566	0
Housing Improvement Programme	1,694	364	1,330	1694	0
Huncoat Garden Village	3,500	71	3,429	3500	0
IT Projects	216	153	63	216	0
Leisure Estate Investment	288	-117	405	288	0
Recreation & Sport	525	88	437	525	0
Market Development Works	7,054	2,076	4,978	7054	0
Operational Buildings	1,670	176	1,494	1670	0
Parks & Open Spaces	1,846	509	1,337	1846	0
Planned Asset Improvements	315	2	313	315	0
UK Shared Prosperity Fund	41	1	40	41	0
Vehicles & Equipment	1,109	88	1,021	1109	0
Total Approved Capital Spend Budgets	18,824	3,410	15,414	18,824	0
% of Budget Spend		18.12%	81.88%	100.00%	0.00%

4.6 Further forecast expenditure of £15.414m is anticipated before the end of the financial year, resulting in a total forecast outturn figure of £18.824m. This represents the remaining 81.88% of the allocated budget with no forecast variances shown to date against the rephased 2026/27 budget of £18.824m.

4.7 The capital programme will be subject to close monitoring throughout the financial year to ensure that project expenditure remains aligned with approved forecasts and is accurately reflected in the Council's cash flow projections. Any deviations from planned spending profiles, along with their financial implications, will be assessed and incorporated into future treasury management and revenue budget forecasts as appropriate.

4.8 A more detailed breakdown of the forecast outturn for 2026/27 is shown in Appendix 3.

5 Major Schemes

5.1 The Capital Programme includes several major schemes that require robust and continuous monitoring to ensure they are delivered on time, within budget, and that all external funding is both secured and claimed promptly. The following have been identified as key major schemes currently requiring close oversight:

5.2 Levelling Up Town Centre – The redevelopment of Market Hall, Market Chambers, and Burton Chambers remains a challenge for the Council. However, enhanced monitoring

and management arrangements have ensured that key milestones are being met, with the project progressing on time and within budget.

- 5.3 The programme has a remaining budget of £8.232m. This is funded by £3.611m from the Levelling Up Fund and other grants, the majority of which have already been claimed. The balance of £4.621m will be met from available capital receipts and revenue reserves, ensuring the Council has the necessary resources in place to deliver the scheme as planned.
- 5.4 Huncoat Garden Village – Huncoat Garden Village remains a major strategic scheme for the Council, fully funded by a £29.897m grant from Homes England. Forecast expenditure is phased over three financial years, with £0.710m spent in 2025/26, £26.262m budgeted spend in 2026/27, and the balance in 2027/28.
- 5.5 Current activity is focused on progressing key preparatory work, including planning, legal, and land acquisition processes. Consultants are supporting the Council across several workstreams, including the residential relief road design, Compulsory Purchase Order (CPO) documentation, landowner negotiations, and overall programme management. These activities are essential to enabling delivery of the scheme in line with the agreed programme.
- 5.6 Pride in Place Grant. The Council has received grant funding of £1.5m which must be spent by 31st March 2027. This funding has been allocated to several schemes which will be closely monitored to ensure completion by the deadline. Funding may be allocated to alternative schemes if any approved scheme is not likely to complete by the deadline.

6 Funding Risks

6.1 Capital Receipts

- **Capital Receipts and Funding Position**

At Q1 2026/27, Grants represent £33.570m, Capital Receipts £4.894m, Reserves £5.261m, Leasing £1.020m, s106 and Revenue £0.002m to total £44.747m required capital funding for the programs of works and projects.

- **Capital Receipts**

The Financing of the capital programme is dependent on securing £4.894m in capital receipts from the sale of Council-owned land and buildings. To date £2.988m has been generated, leaving a balance of £1.906m to be achieved.

- **Next Steps**

Officers will continue to review the Council's operational asset base to identify further disposal opportunities. The funding strategy and associated risks will be monitored closely to ensure the programme remains deliverable and financially sustainable.

This is a high-level risk.

6.2 External Grants and Contributions

- **Levelling Up Project (LUF)** – this scheme is primarily funded through a government grant, supplemented by a contribution from Lancashire County Council. A total of £3.611m in grant funding is required to complete the scheme. To date, the Council has not received the outstanding balance of this funding, further claims are being submitted on a quarterly basis to help manage cash flow effectively.
- **Huncoat Garden Village** – The Council has been awarded a government grant of £29.897m to support this scheme. Grant claims are submitted monthly, following the incurrence of eligible expenditure, to help manage the Council's cash flow.

To date, the Council has received over £3.0m in grant funding. Homes England has structured the grant to allow for prepayment of certain elements, further supporting local authority cash flow management.

- **Disabled Facilities Grant** – the Council receives grant funding from the Better Care Fund via Lancashire County Council, which includes £1.409m of funding for 2026/27, which the Council is expecting to receive shortly
- **Pride of Place Impact Fund** - The Council has been awarded £1.5m through the Pride in Place Impact Fund. Schemes have been developed collaboratively with officers, Cabinet, the local MP, and the community to ensure the funding delivers maximum benefit across the borough. All funds must be spent by 31 March 2027.

This is a low-level risk.

7 Conclusion

- 7.1 The Capital Programme has grown substantially over the past two financial years and now totals £44.747m. While approximately 89% of this funding is secured through external grants and contributions, the increased scale and complexity of the programme are placing significant demands on the Council's staffing and delivery capacity.
- 7.2 To ensure successful delivery within agreed timescales and budgets, it is essential that all projects are strategically planned, adequately resourced, and appropriately phased. Effective programme management and coordination will be critical to maintaining progress and achieving intended outcomes.
- 7.3 The Programme will continue to be carefully monitored, and it may require further revisions in its phasing in the future.

8 Alternative Options considered and Reasons for Rejection

- 8.1 Not applicable

9 Consultations

9.1 Not applicable

10 Implications

Financial implications (including mainstreaming)	As outlined in this report
Legal and human rights implications	None
Assessment of risk	None
Equality and diversity implications <i>A <u>Customer First Analysis</u> should be completed in relation to policy decisions and should be attached as an appendix to the report.</i>	None

11 Local Government (Access to Information) Act 1985: List of Background Papers

11.1 Council 26th February 2026 – Capital Programme 2026/27

12 Freedom of Information

12.1 The report does not contain exempt information under the Local Government Act 1972, Schedule 12A and all information can be disclosed under the Freedom of Information Act 20.

APPENDIX 1

Approved since Feb 2026 Cabinet					
Programme Area	Project Name	Cost Centre	Reason	Quarter 1 (£'000)	Total (£'000)
Housing Improvement Programme	Disabled Facility Grant	20006	Funding	49	49
Operational Buildings	Old Salt Compound Refurbishment	20275	Funding	47	47
Parks & Open Spaces	Peel Park Play Area Refurbishment	20287	New Scheme	40	40
Parks & Open Spaces	Bullough Park Improvements Green Flag	20297	New Scheme	50	50
Parks & Open Spaces	Accrington Playground Refurbishment Scheme Oakhill Park	20298	New Scheme	155	155
Parks & Open Spaces	Accrington Playground Refurbishment Scheme Higham Play Area	20299	New Scheme	75	75
Parks & Open Spaces	Brookside Accessibility Works	20285	Funding	150	150
Parks & Open Spaces	Playground & Parks Refurbishment - Burnley Rd Rec CLM	20290	Funding	100	100
Vehicles & Equipment	Electric Bikes	20217	New Scheme	6	6
Vehicles & Equipment	Vehicle ramp CVMU	20279	Funding	7	7
	Schemes added in year			679	679
Operational Buildings	Old Salt Compound Refurbishment	20275	Adjustment	-1	-1
Parks & Open Spaces	Leeds Liverpool Canal Cycle Path	20221	Adjustment	-195	-195
Parks & Open Spaces	Lowerfold Park Pavilion Upgrade	20270	Adjustment	-4	-4
Parks & Open Spaces	Bullough Park Woodland Enhancement PH2	20271	Adjustment	20	20
UK Shared Prosperity Fund	Improve Town Centre Car Parks / Planting	20207	Adjustment	-17	-17
Community Projects	Bollards Station Road G Harwood	20296	Virement	17	17
Operational Buildings	Lee Lane Cemetery Tap & Water Supply	20260	Virement	-77	-77
Parks & Open Spaces	Lowerfold Park Pavilion Upgrade	20270	Virement	1	1
Parks & Open Spaces	Peel Park Play Area Refurbishment	20287	Virement	-35	-35
Parks & Open Spaces	Great Harwood MUGA	20286	Virement	60	60
Parks & Open Spaces	Playground & Parks Refurbishment		Virement	-250	-250
Parks & Open Spaces	Playground & Parks Refurbishment - Harwood Rd Rishton	20288	Virement	165	165
Parks & Open Spaces	Playground & Parks Refurbishment - Windsor Rd Gt Harwood	20289	Virement	70	70
Parks & Open Spaces	Playground & Parks Refurbishment - Burnley Rd Rec CLM	20290	Virement	50	50
Parks & Open Spaces	Planned Asset Improvement Programme - Not Defined	20226	Virement	-1	-1
	Budget adjustments in year			-197	-197
	Total movements in year			482	482

APPENDIX 2

Programme Area - Budgets	Budget Approvals (Council Feb-26) £'000	Slippage b/f from 2025/26 £'000	Budgets Adjustments in Year £'000	Schemes Recommended for Approval (QTR1) £'000	Less Proposed Slippage into 2027/2028 £'000	Proposed Capital Budget 2026/27 £'000
Community Projects	435	114	17	-	-	566
Housing Improvement Programme	1,360	285	-	49	-	1694
Huncoat Garden Village	-	26,262	-	-	(22,762)	3500
IT Projects	165	51	-	-	-	216
Leisure Estate Investment	-	588	-	-	(300)	288
Recreation & Sport	525	0	-	-	-	525
Market Development Works	2,600	6,454	-	-	(2,000)	7054
Operational Buildings	1,051	1,279	(78)	47	(629)	1670
Parks & Open Spaces	689	938	(119)	570	(232)	1846
Planned Asset Improvements	115	200	-	-	-	315
UK Shared Prosperity Fund	-	58	(17)	-	-	41
Vehicles & Equipment	1,095	-	-	14	-	1109
Total Approved Capital Spend Budgets	8,035	36,229	(197)	680	(25,923)	18,824

Programme Area - Financing	Budget Approvals (Council Feb-26) £'000	Slippage b/f from 2025/26 £'000	Budgets Adjustments in Year £'000	Schemes Approved in Year (QTR1) £'000	Less Proposed Slippage into Future Years £'000	Proposed Capital Budget 2026/27 £'000
External Grants & Contributions	(2,890)	(30,458)	202	(424)	22,992	(10,578)
Capital Receipts	(732)	(2,709)	(1,453)	-	593	(4,301)
Earmarked Reserves	(3,393)	(3,062)	1,448	(254)	2,338	(2,923)
Direct Revenue Financing	-	-	-	(1)	-	(1)
Section 106 Agreements	-	(1)	-	-	-	(1)
Leasing	(1,020)	-	-	-	-	(1,020)
Total Approved Capital Spend Budgets	(8,035)	(36,230)	197	(679)	25,923	(18,824)

APPENDIX 3

Cost Centre	Scheme Detail	Approved Budget £'000	Slippage B/Fwd £'000	In-Year Approvals £'000	Budget Virement £'000	Budget / Funding Adj £'000	Less Slippage into 2027/2028	Approved Net Budget £'000	Total Forecast £'000	Forecast Variance £'000
20085	Christmas Decoration Replacement	35	3	0	0	0	0	38	38	0
20242	Gt Harwood TC (Greening Project) Accelerator Fund use classification code	0	0	0	0	0	0	0	0	0
20253	Newark St Landscaping (Project Phoenix)	0	3	0	0	0	0	3	3	0
20267	Maden Street Clock Tower Lighting Replacement	0	12	0	0	0	0	12	12	0
20276	Covid Memorial Accrington Cemetery	0	10	0	0	0	0	10	10	0
20296	Bollards Station Road G Harwood	0	0	0	17	0	0	17	17	0
20225	Local Area Management Capital Improvement Schemes	0	31	0	0	0	0	31	31	0
20291	Gatty Park War Memorial Refurbishment	10	0	0	0	0	0	10	10	0
20292	Memorial Park - War Memorial Lighting	15	0	0	0	0	0	15	15	0
20293	Neighbourhood Environment Improvement Projects	255	0	0	0	0	0	255	255	0
20032x	War Memorial Restoration Programme	0	55	0	(55)	0	0	0	0	0
20032	War Memorial Restoration	120	0	0	55	0	0	175	175	0
Total	Community Projects	435	114	0	17	0	0	566	566	0
20268	Mercer Hall Leisure Centre Repurposing	250	0	0	0	0	0	250	250	0
20295	Accrington Stanley Community Trust - Sports Initiatives	275	0	0	0	0	0	275	275	0
Total	Recreation & Sport	525	0	0	0	0	0	525	525	0
20006	Disabled Facilities Grant	1,360	47	49	(144)	0	0	1,312	1,312	0
20007	DFG Affordable Warmth Grant	0	51	0	99	0	0	150	150	0
20008	DFG Emergency Works Grant	0	13	0	37	0	0	50	50	0
20009	DFG Home Security Grant	0	21	0	4	0	0	25	25	0
20211	DFG Hospital Discharge Grant	0	6	0	4	0	0	10	10	0
20234	DFG - Health & Wellbeing Board	0	136	0	0	0	0	136	136	0
20011	LCC Affordable Warmth Grant	0	11	0	0	0	0	11	11	0
Total	Housing Improvement Programme	1,360	285	49	(0)	0	0	1,694	1,694	0

Cost Centre	Scheme Detail	Approved Budget £'000	Slippage B/Fwd £'000	In-Year Approvals £'000	Budget Virement £'000	Budget / Funding Adj £'000	Less Slippage into 2027/2028	Approved Net Budget £'000	Total Forecast £'000	Forecast Variance £'000
20251	Huncoat Garden Village	0	26,262	0	0	0	(22,762)	3,500	3,500	0
Total	Huncoat Garden Village	0	26,262	0	0	0	(22,762)	3,500	3,500	0
20042	Tech Refresh Annual Replacement Programme	55	1	0	0	0	0	56	56	0
20043	Financial System Software	0	17	0	0	0	0	17	17	0
20045	Wi-Fi Upgrade Scaitcliffe House	0	4	0	0	0	0	4	4	0
20245	Assure Software Planning/Building Control	0	17	0	0	0	0	17	17	0
20256	Committee Management Software	0	13	0	0	0	0	13	13	0
20277	ICT Security System	110	0	0	0	0	0	110	110	0
Total	IT Projects	165	51	0	0	0	0	216	216	0
20178	WPF Development Contract	0	181	0	0	0	0	181	181	0
20227	Wilsons Playing Fields Sports Pitch Drainage	0	300	0	0	0	(300)	0	0	0
20230	Hyndburn Leisure Centre Efficiency Works	0	107	0	0	0	0	107	107	0
Total	Leisure Estate Investment	0	588	0	0	0	(300)	288	288	0
20135	Market Hall	0	3,509	0	0	0	0	3,509	3,509	0
20136	Market Chambers	0	111	0	0	0	0	111	111	0
20137	Burton Chambers	0	2,012	0	0	0	0	2,012	2,012	0
20294	Market Chambers External Works PH1	600	0	0	0	0	0	600	600	0
20231	Market Chambers Heritage Lottery Match Funding	2,000	0	0	0	0	(2,000)	0	0	0
20237	Market Hall Fire Compliance Works	0	322	0	0	0	0	322	322	0
20266	Market Hall Solar Panels	0	500	0	0	0	0	500	500	0
Total	Market Development Works	2,600	6,454	0	0	0	(2,000)	7,054	7,054	0

Cost Centre	Scheme Detail	Approved Budget £'000	Slippage B/Fwd £'000	In-Year Approvals £'000	Budget Virement £'000	Budget / Funding Adj £'000	Less Slippage into 2027/2028	Approved Net Budget £'000	Total Forecast £'000	Forecast Variance £'000
20048	Fire Safety Improvements - Fire Assessment Building Alterations Various Buildings	250	225	0	0	0	0	475	475	0
20300	CCTV Upgrade Town Centre	50	0	0	0	0	0	50	50	0
20051	CCTV Upgrade Various Buildings	0	13	0	0	0	0	13	13	0
20053	Acc Town Hall External Improvements	336	234	0	0	0	(420)	150	150	0
20165	Fire Assessment Building Alterations Acc Crematorium	0	50	0	0	0	0	50	50	0
20215	Willows Lane Security Barrier	0	0	0	0	0	0	0	(0)	(0)
20223	Osw Civic Theatre Refurbishment Works	100	515	0	0	0	(210)	405	405	0
20244	Acc Town Hall Roof Access Equipment	0	62	0	0	0	0	62	62	0
20246	Fence at Acc Cemetery	0	30	0	0	0	0	30	30	0
20261	Crematorium - Internal Repairs and Decoration	0	25	0	0	0	0	25	25	0
20262	Mercer Park Bowling CCTV	0	9	0	0	0	0	9	9	0
20260	Lee Lane Cemetery Tap & Water Supply	0	77	0	(77)	0	0	0	0	0
20275	Old Salt Compound Refurbishment	100	0	48	0	(1)	0	147	147	0
20280	Cemetery Depot Recycling Bay	15	0	0	0	0	0	15	15	0
20281	Willows Lane - waste bays refurbishment	150	0	0	0	0	0	150	150	0
20263	Bullough Park Pavillion	50	40	0	0	0	0	90	90	0
Total	Operational Buildings	1,051	1,279	48	(77)	(1)	(630)	1,670	1,670	(0)

Cost Centre	Scheme Detail	Approved Budget £'000	Slippage B/Fwd £'000	In-Year Approvals £'000	Budget Virement £'000	Budget / Funding Adj £'000	Less Slippage into 2027/2028	Approved Net Budget £'000	Total Forecast £'000	Forecast Variance £'000
20029	Knuzden recreation Play Ground	0	1	0	0	0	0	1	1	0
20128	Memorial Park Heritage Lottery Project	0	0	0	0	0	0	0	0	0
20161	King George V Pitches	0	415	0	0	0	0	415	415	0
20177	Milton Close Play Area Gt Harwood	0	0	0	0	0	0	0	0	0
20278	King George V Pavillion	0	120	0	0	0	0	120	120	0
20220	Gatty Park Polytunnels & Greenhouse Replacement	0	3	0	0	0	0	3	3	0
20221	Leeds Liverpool Canal Cycle Path	0	235	0	0	(195)	0	40	40	0
20239	Bullough Park Woodland Enhancement PH1	0	2	0	0	0	0	2	2	0
20257	Oak Hill Park Bowling Green Railings	0	13	0	0	0	0	13	13	0
20264	Lowerfold Park Footpaths	0	0	0	0	0	0	0	0	0
20265	Gatty Park Play Area Partial Refurbishment	0	125	0	0	0	0	125	125	0
20270	Lowerfold Park Pavilion Upgrade	0	23	0	1	(5)	0	19	19	0
20271	Bullough Park Woodland Enhancement PH2	0	1	0	0	20	(2)	18	18	0
20282	Mercer Park CLM Access Improvements	24	0	0	0	0	0	24	24	0
20287	Peel Park Play Area Refurbishment	65	0	40	(35)	0	0	70	70	0
20297	Bullough Park Improvements Green Flag	0	0	50	0	0	0	50	50	0
tbc	Accrington Playground Refurbishment Scheme	250	0	0	(250)	0	0	0	0	0
20298	Accrington Playground Refurbishment Scheme Oakhill Park	0	0	155	0	0	(155)	0	0	0
20299	Accrington Playground Refurbishment Scheme Higham Play Area	0	0	75	0	0	(75)	0	0	0
20283	Mercer Park Fence	50	0	0	0	0	0	50	50	0
20284	Bullough Park Woodlands	50	0	0	0	0	0	50	50	0
20286	Great Harwood Cricket Wicket - MUGA	50	0	0	60	0	0	110	110	0
20285	Brookside Accessibility Works	200	0	150	0	0	0	350	350	0
	Playground & Parks Refurbishment	0	0	0	0	0	0	0	0	0
20288	Playground & Parks Refurbishment - Harwood Rd Rishton	0	0	0	165	0	0	165	165	0
20289	Playground & Parks Refurbishment - Windsor Rd Gt Harwood	0	0	0	70	0	0	70	70	0

Cost Centre	Scheme Detail	Approved Budget £'000	Slippage B/Fwd £'000	In-Year Approvals £'000	Budget Virement £'000	Budget / Funding Adj £'000	Less Slippage into 2027/2028	Approved Net Budget £'000	Total Forecast £'000	Forecast Variance £'000
20290	Playground & Parks Refurbishment - Burnley Rd Rec CLM	0	0	100	50	0	0	150	150	0
Total	Parks & Open Spaces	689	938	570	61	(180)	(232)	1,846	1,846	0
20226	Planned Asset Improvement Programme - Not Defined	115	72	0	0	0	0	187	186	0
20070	Replacement Boilers	0	45	0	0	0	0	45	45	0
20145	Walls around Parks & Open Spaces	0	16	0	0	0	0	16	16	0
20171	Fences	0	17	0	0	0	0	17	17	0
20274	Mercer House PAIP	0	50	0	0	0	0	50	50	0
Total	Planned Asset Improvements	115	200	0	0	0	0	315	315	0
20207	Improve Town Centre Car Parks / Planting	0	58	0	0	(17)	0	41	41	0
Total	UK Shared Prosperity Fund	0	58	0	0	(17)	0	41	41	0
20217	Electric Bikes	0	0	7	0	0	0	7	7	0
20235	Vehicle Replacement Programme - Lease	1,020	0	0	0	0	0	1,020	1,020	0
20279	Vehicle ramp CVMU	75	0	7	0	0	0	82	82	0
Total	Vehicles & Equipment	1,095	0	14	0	0		1,109	1,109	0
TOTAL CAPITAL BUDGET 2026/27		8,035	36,230	679	(0)	(197)	(25,923)	18,824	18,824	0